Ref: QECD/BBMP/ELE/YNK/PMC-1/20/2020-21 **Date: 06-09-2020**

To,
The Executive Engineer (Ele),
Yelahanka Zone,
BBMP, Byatarayanapura,
Bangalore-560064.

From,
Qualiex Civil Design & Consultancy,
#42, 18th Cross, Sri Rampura Main Road,
Jakkur, Amruthahalli,
Bangalore-560092.

PMC CERTIFICATE

Sub: Certifying the 1st and Final for the Work of **"Providing LED Street Lights Fittings in Ward No.08 Kodigehalli".**

With Respect to above subject, this is bringing to your kind information that we have scrutinized the 1st & Final Bill submitted by **"M/s Chowdeshwari Electricals"**, Contractor, Bangalore towards the above work. The work has been completed satisfactorily.

Sl No	Description Work	Quantity	Amount in Rs.
1	Supplying of 1.1KV Grade Aerial Bunched Cable Stranded & Compacted Aluminium Phase Conductor, and Stranded Messenger Conductor	475.00	42750.00
2	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as	11.00	33000.00
3	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop-Out terminals for 10 Sqmm / 25 Sqmm 3.5 C Al/Ar / Cu/Ar Cable and branch out 2.5 Sqmm	11.00	16500.00
4	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and copper conducted	48.00	1920.00

5	Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminare > IK08.	20.00	110000.00
6	Supplying and fixing of mm dia class A GI Pipe bracket upto 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts	20.00	8000.00
7	Thiristor based single/Three phase smart light control and mointering system remotely control and mointorable smart street light system	13.00	507000.00
	Total Amount		**719170.00**

Thanking You,

Yours Faithfully

For Qualiex Civil Design & Consultancy

Authorized Signature

Address: #42, 18th Cross, Sri Ram Pura Main Road, Jakkur, Amruthahalli, Bangalore-560064
Ph No:- +91 9482685185, +91 9035830663
Email: qualiexpvtltd@gmail.com

GSTIN: 29AYHPN8663P1ZA
QUALIEX CIVIL DESIGN & CONSULTANCY
Project Management Services

Ref: QECD/BBMP/ELE/YNK/QC-20/2020-21 **Date: 06-09-2020**

To,
The Executive Engineer,
Yelahanka Division,
Yelahanka Zone,
Bangalore-560064.

From,
Qualiex Civil Design & Consultancy,
#42, 18th Cross, Sri Rampura Main Road,
Jakkur, Amruthahalli,
Bangalore-560064.

INSPECTION CERTIFICATE

Sub: Certifying the 1st and Final for the Work of **"Providing LED Street Lights Fittings in Ward No.08 Kodigehalli".**

With Respect to above subject, this is bringing to your kind information that we have inspected the work and certifying that there is issue of Quality and Quantity of Work. The Contractor **"M/s Chowdeshwari Electricals"**, Bangalore towards the above work has been completed the work satisfactorily.

Thanking You,

Yours Faithfully

For Qualiex Civil Design & Consultancy

Authorized Signature

Address: #42, 18th Cross, Sri Ram Pura Main Road, Jakkur, Amruthahalli, Bangalore-560064
Ph No:- +91 9482685185, +91 9035830663 *Email: qualiexpvtltd@gmail.com*